

New Samaritan hospital coming to Lincoln City

samhealth.org/NewHospitalLincolnCity



PROJECT UPDATE: June 12, 2018
Issue No. 28

Details are fast coming together for construction start

In the most recent update, we reported that construction would begin around June 18. However, there are details to wrap up still before that can happen. Now, everything appears to be on track for a July 9 sitework start date.

We're all excited to see construction begin, but it's important that no detail be overlooked to ensure a smooth start to this important project.

What sort of details? To name a few, in no particular order: Earthworks and steel pilings subcontractors are reviewing and finalizing contracts. An independent engineering firm is reviewing building construction documents. Final details of design work that were recently approved by SNLH management are being drafted into the documents. Earthwork, steel and foundation subcontractors need to be onboarded. Work crews are being scheduled. The City of Lincoln City is wrapping up its review of the Package 1 building permit (for earthwork and steel pilings) and will begin reviewing Package 2 (for structural steel). Temporary staff parking needs to be prepared. Wayfinding signage is waiting to be placed. The onsite construction office is being readied.

While all this hectic activity is happening, use this opportunity to take a deep breath and gaze for a moment at the peaceful and calming rendering of our new hospital building. We anticipate blue skies on the horizon for weeks to come, so our new building will have a roof before the winter rains!



QUESTIONS ABOUT THIS UPDATE OR THE NEW HOSPITAL PROJECT?
Contact Mary Jo Kerlin in PR/Marketing or Ann Shupe in Administration.